

**Minutes of Meeting
Pathway Committee
August 17, 2011
7:00 PM, Room 112, Town Hall**

TOWN OF NORWELL
TOWN CLERK
2015 AUG 27 AM 8:09
RECEIVED

The meeting was called to order at approximately 7:00 p.m. Present were Committee Members Anne Staples, Kevin Cafferty, Sally Turner, Ken Cadman, Patrick Palzkill, ~~David Magee~~ and ~~Scott Raeside~~.

Test Borings: Borings were rescheduled for 8/11/11. The equipment used was substantially larger than expected and there was some disturbance of the wetland soils. The disturbance needs to be graded and potentially some erosion control installed.

Pathway Bid: The committee reviewed a draft front end specifications. The document appeared to be acceptable.

Finances: The cost estimate for the Middle School to Cushing Hill construction is approximately \$750,000 due to the large amount of boardwalk construction the committee has been required to undertake in order to move forward. Existing funding is approximately \$550,000. The Committee will request CPC funding to fill the financing difference.

Member Cafferty moved to request \$300,000 from CPC at the upcoming Special Town Meeting on 11/21/11. The motion was approved 4-0.

Member Cadman moved to adjourn the meeting at 8:30. The motion was approved 4-0.

I certify that the above minutes were reviewed and approved by the majority vote by the Pathways Committee on August 26, 2015.

Anne Staples

Clerk